

Welder Name: Brandon Toussaint ID/Mark: BT Test Location: Barrington, NH
☐ Company Welder-Location: _____ Proj Description: _____
☒ Contract Welder-Employer: Anderson Welding (AWCO) Proj ID: _____

Welding Information	Welding Code: ☒ API 1104 ☐ ASME Sec. 9		Welding Performed: ☒ Inside ☒ Outside		Welding Time: _ hr: min	
	Welding Process: ☒ SMAW ☐ Other		Wldg Proc. #'s: Butt: SMA-52-B-H-2 Branch: SMA-42-F-H-2		Pipe Diameter: <u>6.625</u> " OD x <u>.280</u> " w.t.	
	H-2(Specify Other): _____		N/A		Pipe Spec & Grade: <u>API 5L</u> <u>X-52</u>	
			N/A		<u>API 5L</u> <u>X-52</u>	

Pass	Rod Dia.	Type	Type of Test	Welding Direction
Root	1/8"	E6010	☒ Butt Weld	☒ Downhill
Hot Pass	5/32"	E7010	☐ Branch Weld	☐ Uphill
Filler Passes	5/32"	E7010	☐ Low Hydrogen	
Cap	5/32"	E7010	☐ Multiple Qualification	☐ Single Qualification

Visual Inspection: ☐ Unacceptable due to: _____
☒ Acceptable

A. Destructive Test Results

Coupon Stenciled >	1	2	3	4
Coupon Width (Orig) – W – inch	N/A			
Coupon Thickness (Orig) – T – inch	N/A			
Orig. Area; Plate (in ²) – WxT	N/A			
Maximum Load (psig) - #	N/A			
Tensile Strength / sq. in. – (# / WxT)	N/A			
Fracture Location (pipe, weld)	N/A			

Comments:

1 - ☐ Acceptable ☐ Unacceptable	N/A
2 - ☐ Acceptable ☐ Unacceptable	N/A
3 - ☐ Acceptable ☐ Unacceptable	N/A
4 - ☐ Acceptable ☐ Unacceptable	N/A

Test #1

Test #2

Root/Side: 1 - ☐ Acceptable ☐ Unacceptable	Root/Side: 1 - ☐ Acceptable ☐ Unacceptable
Root/Side: 2 - ☐ Acceptable ☐ Unacceptable	Root/Side: 2 - ☐ Acceptable ☐ Unacceptable
Face/Side: 3 - ☐ Acceptable ☐ Unacceptable	Face/Side: 3 - ☐ Acceptable ☐ Unacceptable
Face/Side: 4 - ☐ Acceptable ☐ Unacceptable	Face/Side: 4 - ☐ Acceptable ☐ Unacceptable

Butt Weld:

Branch Weld:

1 - ☐ Acceptable ☐ Unacceptable	1 - ☐ Acceptable ☐ Unacceptable
2 - ☐ Acceptable ☐ Unacceptable	2 - ☐ Acceptable ☐ Unacceptable
3 - ☐ Acceptable ☐ Unacceptable	3 - ☐ Acceptable ☐ Unacceptable
4 - ☐ Acceptable ☐ Unacceptable	4 - ☐ Acceptable ☐ Unacceptable

Miscellaneous Remarks on Test and / or Welder:

RT Report 22-0438, PAGE 1, 6-21-22, BW 6",

B. Radiographic Test Results (Attach copy of Radiographic Inspection Report)

☒ Acceptable ☐ Unacceptable	Report Date: 6-21-22	X-Ray Company: JDH Inspection
--	-----------------------------	-------------------------------

C. Test Result

☐ Qualifying	☒ Acceptable
☒ Re-qualify	☐ Unacceptable

Tested By: Jason Vires from JDHIS

Date: 6/21/2022

Signed: _____

Date: 6/21/2022

Company Representative