

Welder Name: Brandon Toussaint

ID/Mark: XXX-XX-3664

Test Location:

19 Colonial Way,
Barrington, NH 03825

☐ **Company Welder—Location:**

Proj Description:

Initial Quails

☒ **Contract Welder—Employer:** Anderson Welding Co.

Proj ID :

Welding Information	Welding Code: ☒ API 1104 ☐ ASME Sec. 9		Welding Performed: ☒ Inside ☐ Outside		Welding Time: _ hr: min	
	Welding Process: ☒ SMAW ☐ Other		Wldg Proc. #'s: Butt: <u>NGA-SMA-60-B-H-2</u> Branch: <u>NGA-SMA-42-F-H-2</u>		Pipe Spec & Grade: <u>API 5L</u> <u>X-42</u> <u>API 5L</u> <u>X-42</u>	
	H-2(Specify Other):		Pipe Diameter: <u>12.75</u> " OD x <u>.250</u> " w.t. <u>12.75</u> " OD x <u>.250</u> " w.t.			

Pass	Rod Dia.	/ Type	Type of Test	Welding Direction
Root	1/8"	/ E6010	☐ Butt Weld	☒ Downhill ☐ Uphill
Hot Pass	1/8"	/ E7010	☐ Branch Weld	
Filler Passes	5/32"	/ E7010	☐ Low Hydrogen	
Cap	5/32"	/ E7010	☒ Multiple Qualification ☐ Single Qualification	

Visual Inspection: ☐ Unacceptable due to:
 ☒ Acceptable

A. Destructive Test Results

Tensile Test	Coupon Stenciled >	1	2	3	4
	Coupon Width (Orig) – W – inch	1.28	1.669		
	Coupon Thickness (Orig) – T – inch	0.248	0.240		
	Orig. Area; Plate (in ²) – WxT	0.317	0.401		
	Maximum Load (psig) - #	21,750	27,450		
	Tensile Strength / sq. in. – (# / WxT)	68,612	68,454		
	Fracture Location (pipe, weld)	Pipe	Pipe		

Comments:

1 - ☒ Acceptable ☐ Unacceptable	
2 - ☒ Acceptable ☐ Unacceptable	
3 - ☐ Acceptable ☐ Unacceptable	
4 - ☐ Acceptable ☐ Unacceptable	

Test #1

Test #2

Bend Test	Test #1		Test #2	
	Root/Side: 1 - ☒ Acceptable ☐ Unacceptable	Root/Side: 1 - ☐ Acceptable ☐ Unacceptable		
	Root/Side: 2 - ☒ Acceptable ☐ Unacceptable	Root/Side: 2 - ☐ Acceptable ☐ Unacceptable		
	Face/Side: 3 - ☒ Acceptable ☐ Unacceptable	Face/Side: 3 - ☐ Acceptable ☐ Unacceptable		
	Face/Side: 4 - ☒ Acceptable ☐ Unacceptable	Face/Side: 4 - ☐ Acceptable ☐ Unacceptable		

Butt Weld:

Branch Weld:

Nick Break Test	1 - ☒ Acceptable ☐ Unacceptable	1 - ☒ Acceptable ☐ Unacceptable
	2 - ☒ Acceptable ☐ Unacceptable	2 - ☒ Acceptable ☐ Unacceptable
	3 - ☐ Acceptable ☐ Unacceptable	3 - ☐ Acceptable ☐ Unacceptable
	4 - ☐ Acceptable ☐ Unacceptable	4 - ☐ Acceptable ☐ Unacceptable

Miscellaneous Remarks on Test and / or Welder:

B. Radiographic Test Results (Attach copy of Radiographic Inspection Report)

☐ Acceptable ☐ Unacceptable	Report Date: N/A	X-Ray Company: N/A	 CWI 00051101 CGI EXP 5/1/2021
---	------------------	--------------------	---

C. Test Result

☒ Qualifying	☒ Acceptable	Tested By: JDH Inspection	Date: 1/13/22
☐ Re-qualify	☐ Unacceptable	Signed: 	Date: 1/13/22