

Welder Name: Jared Chaisson ID/Mark: JC6001 Test Location: Nashua, NH
☐ Company Welder-Location: _____ Proj Description: _____
☒ Contract Welder-Employer: Anderson Welding (AWCO) Proj ID: _____

Welding Information

Welding Code: ☒ API 1104 ☐ ASME Sec. 9		Welding Performed: ☐ Inside ☒ Outside		Welding Time: _ hr:min	
Welding Process: ☒ SMAW ☐ Other		Weld Proc. #'s: Butt: SMA-42-B-H-2 Branch: SMA-42-F-H-2		Pipe Diameter: 6.625" OD x .280" w.t. 6.625" OD x .280" w.t.	
H-2(Specify Other):				Pipe Spec & Grade: API 5L X-42 API 5L X-42	

Pass	Rod Dia.	Type	Type of Test	Welding Direction
Root	1/8"	E6010	☒ Butt Weld	☒ Downhill
Hot Pass	5/32"	E7010	☐ Branch Weld	☐ Uphill
Filler Passes	5/32"	E7010	☐ Low Hydrogen	
Cap	5/32"	E7010	☐ Multiple Qualification	☒ Single Qualification
Visual Inspection: ☐ Unacceptable due to: _____ ☒ Acceptable				

A.

Destructive Test Results

Tensile Test

Coupon Stenciled >	1	2	3	4
Coupon Width (Orig) - W - inch				
Coupon Thickness (Orig) - T - inch				
Orig. Area; Plate (in ²) - WxT				
Maximum Load (psig) - #				
Tensile Strength / sq. in. - (# / WxT)				
Fracture Location (pipe, weld)				

Comments:

1 - ☐ Acceptable ☐ Unacceptable	N/A
2 - ☐ Acceptable ☐ Unacceptable	N/A
3 - ☐ Acceptable ☐ Unacceptable	N/A
4 - ☐ Acceptable ☐ Unacceptable	N/A

Test #1

Test #2

Root/Side: 1 - ☐ Acceptable ☐ Unacceptable	Root/Side: 1 - ☐ Acceptable ☐ Unacceptable
Root/Side: 2 - ☐ Acceptable ☐ Unacceptable	Root/Side: 2 - ☐ Acceptable ☐ Unacceptable
Face/Side: 3 - ☐ Acceptable ☐ Unacceptable	Face/Side: 3 - ☐ Acceptable ☐ Unacceptable
Face/Side: 4 - ☐ Acceptable ☐ Unacceptable	Face/Side: 4 - ☐ Acceptable ☐ Unacceptable

Butt Weld:

Branch Weld:

1 - ☐ Acceptable ☐ Unacceptable	1 - ☐ Acceptable ☐ Unacceptable
2 - ☐ Acceptable ☐ Unacceptable	2 - ☐ Acceptable ☐ Unacceptable
3 - ☐ Acceptable ☐ Unacceptable	3 - ☐ Acceptable ☐ Unacceptable
4 - ☐ Acceptable ☐ Unacceptable	4 - ☐ Acceptable ☐ Unacceptable

Miscellaneous Remarks on Test and / or Welder:

RT Report 2-0097

B.

Radiographic Test Results (Attach copy of Radiographic Inspection Report)

☒ Acceptable ☐ Unacceptable	Report Date: <u>8-24-2022</u>	X-Ray Company: <u>JDH Inspection Services</u>
--	-------------------------------	---

C.

Test Result

☐ Qualifying	☒ Acceptable
☒ Re-qualify	☐ Unacceptable

Tested By: John Mullin from JDHIS

Date: 2/20/2023

Signed: _____

Date: 2/20/2023

Company Representative